

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – NABARD XXI – C/o Bridge cum Checkdam on R/F Bayyaram to Ankushapur in Kataram (M) Est. cost Rs.200.00 lakhs (Rs.120.00 lakhs for Bridge and Rs.80.00 lakhs for Checkdam) - Post facto Extension of Agreement Time upto 28.04.2019 (577) days - without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 648

Dated: 10-12-2019

Read:-

From the CE, PR, (NABARD), Lr.No.AEE/DEE/NABARD-XXI/Bayyaram/ EOAT/WGL/2019, dated.13.11.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 28.04.2019 (577) days in respect of the work "C/o Bridge cum Checkdam on R/F Bayyaram to Ankushapur in Kataram (M) Warangal District" without imposing any penalty, as the delay is not attributed to the contractor and the same is due to flow of water in the stream from 28.08.2017 to 27.03.2019.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER